

Sheet1

COSTCODE,C PHA	DESCRIPT,C,50	QTY,N,11,	UNITMANHOUMATERIAL,I
13623501000	GR Greenhouse,prefab.8'x16'x11'-6" high with door	1.0000 Ea	28.0000 8500.0000
01330120000	GR Structure layout,small size	1.0000 Ea	2.0000 0.0000
01330730000	GR Final cleanup & demobilization,small project	1.0000 Lot	4.0000 0.0000
02110501000	GR Grading,by hand,for slab	15.0000 Sy	0.0750 0.0000
02220901020	GR Hand excavation,avg soil,2' deep	2.7500 Cy	0.8890 0.0000
02226201000	GR Fill,gravel,hand spread,compact,6" deep	128.0000 Sf	0.0100 0.2150
03110181000	GR Job built curb forms,6" high,1 use	32.0000 Lf	0.0800 1.3000
03210251000	GR Reinforcing,pad,#3-#4	0.1000 Ton	16.0000 638.0000
03350101060	GR Concrete finish,float	128.0000 Sf	0.0130 0.0000
03380251000	GR Place concrete,pads,2500#,by chute	2.2500 Cy	0.2670 56.5000
07620103221	GR Flashing & trim,aluminum,0.019" thick	32.0000 Sf	0.0570 0.7600

Sheet1

LABOR,N,OTHER,TRADEPHASEDESC,C,16

980.0000	0.0000	1CAR	Greenhouse
70.0000	0.0000	1CAR	Greenhouse
112.0000	0.0000	1LAB	Greenhouse
2.1000	0.0000	1LAB	Greenhouse
24.8920	0.0000	1LAB	Greenhouse
0.2800	0.0000	1LAB	Greenhouse
2.8000	0.0000	1CAR	Greenhouse
640.0000	0.0000	1RDM	Greenhouse
0.3640	0.0000	1LAB	Greenhouse
7.4760	0.0000	1LAB	Greenhouse
1.9380	0.0000	1RFR	Greenhouse