
















HARRIS COUNTY - PCT 3, MASON ROAD WIDENING - HCED

PIN B/103/0991/006

APRIL 16, 1992

Task	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb
Notice To Proceed (April 6)											
Prepare Schedule and Start Up											
Survey from JNS											
Traffic Study From WS also Signalization & Traffic Control											
Prepare PER											
50% Review of PER											
100% Review of PER											
NTP - Final Design											
75% Review											
90% Review											
Prepare Final Design					